

THIS PLAN IS PROVIDED FOR CONTEXT ONLY, AND IS NOT CERTIFIED AS TO THE ACCURACY OF THE LOCATION OF FEATURES OR DIMENSIONS THAT ARE SHOWN ON THIS PLAN. PLEASE REFER TO THE ORIGINAL SURVEY PLAN AND ARCHITECTURAL PLANS. THE LOCATION OF UNSURVEYED TREES ON THIS PLAN IS APPROXIMATE. THE LOCATION AND OWNERSHIP OF UNSURVEYED TREES CANNOT BE CONFIRMED WITHOUT BEING SURVEYED BY A REGISTERED BC LAND SURVEYOR.

Project arborist to supervise all excavation within the critical root zone of 1046 and 1047 for the foundation of the proposed residence on Lot B

The existing driveway location is to be maintained for Lot A access – any required widening details must be reviewed by the project arborist to determine potential impacts to MB and M9. It is understood that a permeable surface will be used.

Project arborist to supervise the removal of the portions of the existing critical root wall that are located within critical root zones.

Project arborist to supervise water service connection to Lot A. Hydro excavation will be required to tunnel the service.

Stormwater management details for Lot C to be reviewed by the project arborist, once they become available. It is recommended that stormwater management systems are located outside of critical root zones of bylaw protected trees to be retained.

Project arborist to supervise all excavation and fill placement within CRZ of 1044, 1045 or non 3 during storm and sanitary sewer connections to the proposed residence on lot B. It is recommended that the lateral connections are located outside of critical root zones.

Project arborist to supervise all excavation within the critical root zone of 1044 for the foundation of the proposed residence on Lot A and demolition of foundation of the existing residence.

Project arborist to supervise all excavation required within the critical root zone of 1042 for the foundation of the proposed lot C residence

Stand 2: group of 9 non-bylaw size Trembling aspen to be retained

Stormwater management details for Lots A and B to be reviewed by the project arborist, once they become available. non bylaw protected apple trees (non 13 and non 14) may require removal to install the stormwater management systems.


Project arborist to supervise all excavation required for the foundation of the proposed residence on Lot C, within the critical root zones of 1037, 1038, 1039 and 1040.

Temporary access specifications to be used (within the 5.0m wide hatched area) – until the new permeable driveway surface is installed.

Excavation required within the critical root zone of M2 to install the proposed Sanitary Sewer connection and water connection to Lot C must be performed under the supervision of the project arborist.


Remove portions of Hedge 1 that are in conflict with the proposed driveway and servicing corridors for Lot C

Stand 1: group of 20 non-bylaw size Black cottonwood to be retained



| LEGEND | |
|--------|--------------------------------|
| | Existing tree with tag or ID # |
| | Tree protection fencing |
| | Critical root zone radius (m) |
| | Tree proposed for removal |
| | Unsurveyed tree |
| | Site boundary |
| | Suggested Replacement Tree |
| | Suggested Boulevard Tree |

TREE PROTECTION FENCING



- Tree Protection Fencing Specifications:**
- The fence will be constructed using 2x4 (19mm (2") x 4") wood posts.
 - Posts, Bottom and Posts.
 - Use orange plastic fencing mesh and secure to the wood frame with "Z" bar or galvanized spikes.
 - Attach a sign with minimum size of 432 mm x 610 mm (1'6" x 2') with the following wording:
 - DO NOT ENTER: Tree Protection Zone (For retained trees) or
 - DO NOT ENTER: Public Tree Planting Zone (For tree planting sites)
- The sign must be placed on every fence line or at least every 10 linear metres.
- *In empty areas, wood posts (4-bar or 6-bar) drilled into each post will be acceptable.



TREE PROTECTION NOTES

Tree protection barrier: The areas surrounding the trees to be retained should be isolated from the construction activity by erecting protective barrier fencing. Where possible, the fencing should be erected at the perimeter of the critical root zone. The barrier fencing to be erected must be a maximum of 1200mm in height, of solid frame construction that is attached to wooden or metal posts. A solid board or rail must run between the posts at the top and the bottom of the fencing. This solid frame can then be covered with flexible woven fencing. The fencing must be erected prior to the start of any construction activity on site (i.e. demolition, excavation, construction), and remain in place through completion of the project. Signs should be posted around the protection zone to declare it off limits to all construction related activity. The project arborist must be consulted before this fencing is removed or moved for any purpose.

Arborist supervision: All excavation occurring within the critical root zones of protected trees must be completed under the supervision of the project arborist. Any severed or severely damaged roots must be grafted back to sound tissue to reduce wound surface area and encourage rapid compartmentalization of the wound.

Demolition: The demolition of the existing houses, driveways and any services that must be removed or abandoned must take the critical root zone of the trees to be retained into account. If any excavation or mechanical access is required within the critical root zones of trees to be retained, it must be completed under the supervision of the project arborist. If temporarily removed for demolition, barrier fencing must be erected immediately after the supervised demolition.

Methods to avoid soil compaction: In areas where construction traffic must encroach into the critical root zones of trees to be retained, efforts must be made to reduce soil compaction where possible by displacing the weight of machinery and foot traffic. This can be achieved by one of the following methods:

- Installing a layer of hog wall or coarse wood chips at least 20cm in depth and maintaining it in good condition until construction is complete.
- Placing medium weight geotextile cloth over the area to be used and installing a layer of crushed rock to a depth of 15cm over top.
- Placing two layers of 18mm plywood.
- Placing steel plates.

Mulching: Mulching can be an important proactive step in maintaining the health of trees and mitigating construction related impacts and overall stress. Mulch should be made from a natural material such as wood chips or bark pieces and be 5-8cm deep. No mulch should be touching the trunk of the tree. See "methods to avoid soil compaction" if the area is to have heavy traffic.

Drainage: The recommendations that any pruning of bylaw-protected trees be performed to ANSI A300 standards and Best Management Practices.

Level surfaces above tree roots: Where paved areas cannot avoid encroachment within critical root zones of trees to be retained, construction techniques, such as floating permeable paving, may be required. The "paved surface above tree roots" detail above offers a compromise to full depth excavation (which could impact the health or structural stability of the tree). The objective is to avoid root loss and to protect the paved surface above the existing grade (the amount depending on how close roots are to the surface and the depth of the paving material and base layers). Final grading plans should take this potential change into account. This may also result in soils which are high in organic content being left below the paved area. To allow water to drain into the root systems below, we also recommend that the surface

be made of a permeable material (instead of conventional asphalt or concrete) such as permeable asphalt, paving stones, or other porous paving materials and designs such as those utilized by Grasspave, Grasspave, Grasscrete and open-grid systems.

Pruning and root removal: Care must be taken to ensure that the area of blading does not extend beyond the necessary footprints and into the critical root zones of surrounding trees. The use of small low-rotation charges and multiple small charges designed to pre-shar the soil face will reduce fracturing, ground vibrations and overall impact to the surrounding environment. Only specialists of low physicality and techniques that minimize tree damage should be used. Provisions must be made to ensure that bladed rock and debris are steered away from the critical root zones of trees.

Excavation: This assessment has not included impacts from potential scaffolding including canopy clearance pruning requirements. If scaffolding is necessary and this will require clearance pruning of retained trees, the project arborist should be consulted. Depending on the extent of pruning required, the project arborist may recommend that alternatives to full scaffolding be considered such as hydraulic lifts, towers or platforms. Methods to avoid soil compaction may also be recommended (see "Minimizing Soil Compaction" section).

Landscaping and irrigation systems: The planting of new trees and shrubs should not damage the roots of retained trees. The installation of any in-ground irrigation system must take into account the critical root zone of the trees to be retained. Prior to installation, we recommend the irrigation technical consultant consult with the project arborist about the most suitable locations for the irrigation lines and how best to mitigate the impacts on the trees to be retained. This may require the project arborist supervise the installations associated with installing the irrigation system. Excessive frequent irrigation and irrigation which wets the trunks of trees can have a detrimental impact on the tree health and can lead to root and trunk decay (Arboretum 2012). It is the responsibility of the client or his/her representative to contact the project arborist for the purpose of:

- Locating the barrier fencing
- Reviewing the report with the project arborist or site supervisor.
- Locating work zones and machine access corridors where required.
- Supervising excavation for any areas within the critical root zone of trees to be retained including any proposed retaining wall footings and review any proposed IR areas near trees to be retained.



Tree Management Plan - T1
2345 Queen's Wood Drive
Saanich, BC

DATE: April 21, 2021
PREPARED FOR: Anne Churchill
SCALE: 1:500 @ 11" x 17"
DRAWN BY: NT
REVISION: 0
REFERENCE DWG: Proposed Subdivision Plan (Apr 10, 2021)

TALBOT MCKENZIE & ASSOCIATES
CORPORATE ARCHITECTS
1000-1000
VICTORIA, BC V8W 2E7
TEL: 250-383-1111
WWW.TMKA.COM

